

WBS...	Title	Note	Completed	Feb 2020	Mar 2020	Apr 2020	May 2020	Jun 2020	Jul 2020	Aug 2020	Sep 2020	Oct 2020	Nov 2020
1	▼ Set Up		100%	▼									
1.1	Confirm Project and assign resources		100%										
1.2	Establish Resource Availability		100%										
1.3	Draft Agenda		100%										
1.4	Inaugural Meeting		100%										
2	▼ Planning		100%	▼									
2.1	Confirm Chairman/Vice Chairman		100%										
2.2	Define Project		100%										
2.3	Identify additional resources		100%										
2.4	Estimate Costs		100%										
2.5	To identify funding stream		100%										
3	▼ Project Proposal		100%			▼							
3.1	Write project proposal		100%										
3.2	Submit to council for decision		100%										
3.3	Proposal accepted funding granted		100%										
4	▼ Phase 1		100%			▼							
4.1	Cut willow tree & saplings		100%										
5	▼ Phase 2		65%			▼							
5.1	Grub out paddock		100%										
5.2	Install membrane & grid matting		100%										
5.3	Transport & spread material		100%										
5.4	Put in flower border alongside wall		100%										
5.5	Grass seeding & rolling		100%										
5.6	Growing time		100%										
5.7	Develop Maintenance Scheme		0%										
5.8	Develop Planting Plan		0%										
6	▼ Phase 3-Village Hall Committee Project		0%										
6.1	Consultation with Village Hall Committee for way forward		0%										